## **Design Meeting Summary**

MD Work Order #: RC100609.1223H.W04047 Date: 2 Mar 2016

Project/Task: Mechanical Design of Proton Detector

Submitted by: C. Wrede

Participants: P. Glennon, J. Ottarson, D. Perez-Loureiro, C. Wrede

Issues discussed/results:

Some brainstorming was done regarding mounting of the aluminized mylar cathode and its associated corona ring (photo of whiteboard sketch – page 2).

Some more details regarding the gating grid and micromegas board were discussed – as well as two copper rings to which will reside in the space between the gating grid and micromegas board (markup of David's slide – page 3).

Four more feedthroughs need to be added to the design ...

- (a) one feedthrough for the field cage ground
- (b) one feedthrough needs for the gating grid, 360 V-ish
- (c) two feedthroughs for the copper rings,  $\leq 300 \text{ V-ish}$

Locating these four feedthroughs on the upstream flange (6 kV end of the assembly) presents a challenge in regards to keeping the wires isolated to prevent sparking.

The air gap may need to become shorter than the current distance of 15 cm – certainly shouldn't be made any longer.

The beam entry window needs to be changed from aluminum to Kapton.

The vacuum chamber can now be made of stainless steel.

The O-ring grooves on the vacuum chamber end flanges can be changed from dovetail to rectangular shaped cross-section.



